To: Griswold, Hays[Griswold.Hays@epa.gov]; Christoph Goss[christoph.goss@deereault.com]

Cc: Way, Steven[way.steven@epa.gov]; Chris Hassel

(CHassel@harwest.com)[CHassel@harwest.com]; Bob Heeter[bheeter@harwest.com]; Jacob Greenman (jgreenman@harwest.com)

From: Matt Francis

Sent: Thur 9/10/2015 2:44:16 PM
Subject: RE: Gold King Portal Coordination

Hays

To clarify: you are suggesting removing shotcrete from line 2, and changing to evaluating the feasibility of wire mesh and split sets without shotcrete. Correct?.

Matt

From: Griswold, Hays [mailto:Griswold.Hays@epa.gov]

Sent: Thursday, September 10, 2015 8:35 AM

To: Christoph Goss christoph.goss@deereault.com

Cc: Way, Steven <way.steven@epa.gov>; Matt Francis <m.francis@erllc.com>; Chris Hassel (CHassel@harwest.com) <CHassel@harwest.com>; Bob Heeter
bheeter@harwest.com>; Jacob

Greenman (jgreenman@harwest.com) < jgreenman@harwest.com>; Griswold, Hays

<Griswold.Hays@epa.gov>

Subject: Re: Gold King Portal Coordination

To all, I would like to change the second line item in the plan as written to read:

Harrison Western will test the feasibility of using steel mesh and split set bolts to support the back. If that approach proves successful it will be continued to completion before installation of the steel sets. If not successful the team will coordinate a different approach.

Christoph, if you could make that change and send again to everyone. If everyone agrees by return email then the plan will be considered resolved and in writing.

thank you,

Hays
Sent from my iPad
On Sep 9, 2015, at 4:17 PM, Christoph Goss < christoph.goss@deereault.com > wrote:
All
Based on follow up conversations during the course of today, the following is now the preferred ground support plan. This will be detailed in the plans.
. □□□□□ Final/permanent support will be steel sets backfilled with cellular concrete
. \(\sum \sum \sum \sum \sum \sum Temporary support for installation of the sets will be shotcrete and some rock bolting
. DDDDD Steel sets will be 10'x10' outside dimensions of W8x40 I-beams on 4' centers
. \(\subseteq \subseteq \subseteq \subseteq \subseteq \text{ Past the high roof areas, the posts may need to be shortened to match adit dimensions}
. □□□□□ Steel will be painted with a corrosion resistant coating (to be specified soon)
. \(\subseteq \
. □□□□□ Lagging will be steel c channel
. Backfill will be cellular concrete or urethane foam (currently being evaluated)
Christoph

From: Christoph Goss Sent: Wednesday, September 09, 2015 11:56 AM

To: Way, Steven <way.steven@epa.gov>; Matt Francis <m.francis@erllc.com>; Chris Hassel (CHassel@harwest.com) <chassel@harwest.com>; Bob Heeter <</chassel@harwest.com></m.francis@erllc.com></way.steven@epa.gov>
All
Here are a few updates based on our conversation this morning.
.□□□□□ See attached sketch for the steel set and crown bar concept. This will be detailed in the plans.
Steel sets will be 10'x10' outside dimensions W8x40 with C10x30 crown bars
.□□□□□ Past the high roof areas, the posts may need to be shortened to match adit dimensions
Steel will be painted with a corrosion resistant coating (to be specified soon)
.□□□□□ Concrete footers will need to be made with Type V or Type II cement meeting type V sulfate resistance (same as shotcrete)
. Backfill will be cellular concrete or urethane foam (currently being evaluated)
. ☐☐☐☐☐ Given that shotcrete is now limited to the portal area, no accelerator is needed
I will let you know ASAP if anything changes with this concept after we get the survey data.

Christoph

From: Christoph Goss Sent: Wednesday, September 09, 2015 8:34 AM **To:** Way, Steven < way.steven@epa.gov >; Matt Francis < m.francis@erllc.com >; Chris Hassel (CHassel@harwest.com) < CHassel@harwest.com>; Bob Heeter < bheeter@harwest.com >; Jacob Greenman (jgreenman@harwest.com) <igreenman@harwest.com>; Griswold, Hays (Griswold.Hays@epa.gov) < Griswold. Hays@epa.gov> Cc: Christoph Goss < christoph.goss@deereault.com> Subject: Gold King Portal Coordination Good Morning Everyone I just wanted to note a few things regarding the portal work at Gold King. . Department of the Decision Survey plans to send us the base survey today Goff Engineering is tentatively coming out to site tomorrow 9/10 o They will need access assistance from Harrison Western to shoot the slopes They will be in contact with Hays regarding the other survey claim boundaries . DDDDD Jacob/Bob/Chris: I really need the full shotcrete submittal today so that we can get material ordered ASAP . Dacob/Bob/Chris: please send me the information on the rock bolts, hardware, and resin . Description Steve: please let me know if you need anything else on the flow control structure to present to your management team. I am available for a conference call if you want.

. DDDDD The best time for me to come out would likely be as Harrison Western starts the
shotcreting. Assuming that we can get the shotcrete submittal squared away today, let me
know when the shotcreting can begin.

Christoph

Christoph Goss, PhD, PE

Civil Engineer, Principal

Deere & Ault Consultants Inc.

600 S. Airport Rd. Bldg A Suite 205

Longmont, CO 80503

USA

Tel: 303.651.1468

Fax: 303.651.1469

Mobile: 720.560.1458

Christoph.goss@deereault.com

www.deereault.com

Confidentiality Warning: This e-mail and any attachments contain information intended only for the use of the individual or entity named above. If the reader of this e-mail is not the intended recipient or the employee or agent responsible for delivering it to the intended recipient, any dissemination, publication or copying of this e-mail is strictly prohibited. Although this email has been scanned for malware, the sender does not accept any responsibility for any loss, disruption or damage to your data or computer system that may occur while using data contained

otify by return e-n	iaii. Thank you.		